COMPLETION REPORT

1. NAME OF WORK : **Improvements to drain in Abbigere Janatha Colony in Ward No.12, in Shettyhalli Sub Division**

2. Sanctioned Estimate No. & Date : 22/8/16 -

3. Head of account which is chargeable : P-1878 -

4. Entrustment order No. & DT : **EE/DD/WO/ 55/2016-17, Dated:31.08.2016**

5. Name of Beneficiaries : **M//s K.R.I.D.L**

6. a. Time stipulated for completion of work : 60 days Date of W.order : 31.8.2016
   Date of Completion : 26.10.2016

   b. Delay in execution of work : —

7. Measurement recorded in : M.B No. 1695/11-12
   Page No. 169458/1 to 169462/2

8. Check measurement of the Asst. Exe. Eng. / Exe. Eng., On : M.B No.
   Page No.

9. Name of the office / official Incharge of the work : S.S. Division. Wo.no. 12.

10. a) Asst. Eng/Junior Eng. : **Sri.** Ravi.N.K.
    b) Asst. Exe. Engineer : **Sri.** B.L. Jayalingappa.

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERANCE	
		Excess	Savings
20.00. lakhs	1998026=00 -	—	198=00 -

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and complete the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

Ravi.N.K. 30/12/16.
ASST. ENGINEER

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.

ASST. EXE. ENGINEER
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು